

*** All dates are preliminary and are subject to change as project details develop. ***

Town of Burlington		Preliminary Design Program Schedule																Wed 6/28/23																					
ID	Task Name	Duration	Start	Finish	Predecessors	Notes	Resource Names	2023			2024				2025				2026				2027				2028				2029				2030				
								Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3		
98	Option 3A & 3B 325 (3 story)	1 day	Mon 9/25/28	Mon 9/25/28	89																																		
99	Option 3C & 3D 325 (2 story)	1 day	Mon 9/25/28	Mon 9/25/28	90																																		
100	Option 5 Add Reno 640 (@Fox Hill)	1 day	Mon 5/27/30	Mon 5/27/30	91																																		
101	Option 6A & 6B 640 (@Fox Hill)	1 day	Mon 11/27/28	Mon 11/27/28	92																																		
102	Option 7 Add Reno 640 (@Pine Glen)	1 day	Mon 5/27/30	Mon 5/27/30	93																																		
103	Option 8 New 640 (@Pine Glen)	1 day	Mon 11/27/28	Mon 11/27/28	94																																		